

# Status of the NCSX Project

G. H. Neilson<sup>1</sup>, J. F. Lyon<sup>2</sup>, M. Zarnstorff<sup>1</sup>, J. L. Anderson<sup>1</sup>, A. Brooks<sup>1</sup>,  
T. Brown<sup>1</sup>, M. Cole<sup>2</sup>, J. Chrzanowski<sup>1</sup>, L. Dudek<sup>1</sup>, H. M. Fan<sup>1</sup>, P. Fogarty<sup>2</sup>,  
K. Freudenber<sup>2</sup>, P. Goranson<sup>2</sup>, P. Heitzenroeder<sup>1</sup>, M. Kalish<sup>1</sup>, G. Labik<sup>1</sup>,  
R. Maingi<sup>2</sup>, B. Nelson<sup>2</sup>, S. Raftopoulos<sup>1</sup>, W. Reiersen<sup>1</sup>, B. Stratton<sup>1</sup>,  
R. Strykowski<sup>1</sup>, M. Viola<sup>1</sup>, M. Williams<sup>1</sup>, and D. Williamson<sup>2</sup>

<sup>1</sup> *Princeton Plasma Physics Laboratory*

<sup>2</sup> *Oak Ridge National Laboratory*

## Topics

- Mission and Design
- Component Status
- Assembly Status
- Schedule Update
- Research Program Planning



# NCSX Objectives

---

## **Understand the effect of 3-D quasi-axisymmetric shaping**

- Pressure limits and limiting mechanisms
- Disruptions and operating limits
- Transport and confinement with low quasi-axisym. ripple
- Relationship between NCSX and tokamak transport
- Equilibrium islands and tearing-mode stabilization, role of reversed magnetic shear
- Divertor operation with good core performance
- Energetic-ion stability and confinement

## **Determine degree of 3-D quasi-axisymmetric shaping for**


- High  $\beta$ , good confinement, compatible with steady state, without disruption risk
- Can the design constraints be simplified, with improved understanding?  $\Rightarrow$  simpler engineering design?

# NCSX Configuration Properties

Configuration was optimized for target physics properties

- Low  $R/\langle a \rangle$  (4.4); 3 periods
- Quasi-axisymmetric with low effective ripple
- Stable at  $\beta = 4.1\%$  to vertical, kink, ballooning, NTM instabilities
- Reverse shear  $q$  profile
- 25% of transform from bootstrap current
- Good magnetic surfaces at high  $\beta$
- Constrained by engineering feasibility metrics



Plasma Cross Sections





Understanding of 3-D quasi-axisymmetric shaping can also lead to tokamak improvements, e.g., improved stability, disruption avoidance

# NCSX Configuration Integrates Low Aspect Ratio and Quasi-Axisymmetry

- 3 periods,  $R/\langle a \rangle = 4.4$ ,  $\langle \kappa \rangle \sim 1.8$
- Low flow damping, tokamak-like orbits  $\Rightarrow$  enhanced confinement
- Stable for at least  $\langle \beta \rangle > 6.5\%$  by adjusting coil currents
- Passive disruption stability: equilibrium maintained even with total loss of  $\beta$  or  $I_{\text{plasma}}$




# NCSX Machine Design



Coils wound on forms to create a robust structural shell minimizes deflections


- Major radius: 1.4 m; plasma aspect ratio 4.4
- Magnetic field (pulse length): 2.0 T (0.2 s); 1.2 T (1.7 s)
- Flexible coil sets; LN-cooled
- $\leq 12$  MW plasma heating: NBI: 6 MW; ECH & ICH: 6 MW

# Modular Coil Winding is Proceeding Well



- Flexible copper cable conductor is wound onto winding surfaces machined to  $\pm 0.5$  mm accuracy
- Winding packs are adjusted to desired dimensions with clamps
- 14 coils have been wound and potted. Last coil scheduled for May 2008

# Procedures Were Developed to Achieve Required Accuracy




- Current center (from measurements of winding pack outside dimensions) follows design trajectory within  $\pm 0.5$  mm  
⇒ acceptably small field errors
- All coils pass warm terminal resistance and electrical insulation strength tests
- First coil was successfully cooled to LN temperature and tested at full current

## Coil Positioning Tests

- Demonstrated fixtures and handling of parts
- Demonstrated metrology and fine adjustment techniques for positioning parts within  $\pm 0.25$  mm

# TF Coils Are in Production


4 coils  
have been  
delivered



- Provides variable background field ( $\pm 0.5$  T) for iota flexibility
- 18 D-shaped coils (one per modular coil) with steel wedge support
- Met  $\pm 3$  mm accuracy on inner leg
- Last coil is scheduled for Sept. 2008

# NCSX Vacuum Vessel Was Built in 3 Sectors

---




$\pm 5$  mm tolerance and  $\mu \leq 1.02\mu_0$  were achieved; bakeable to 350 C

**2 of 3 are sectors complete, last scheduled for Jan. 2008**

- Heating and cooling hoses
- Heater tapes, thermocouples
- Diagnostic flux loops

# Ex-Vessel Magnetic Diagnostics Are Designed for Equilibrium Reconstruction



- >200 saddle coils mounted on vessel
- ~2500 free-boundary equilibria analyzed to identify critical regions for measurement
- Array distributed across 3 periods + extra coils to sense symmetric and non-symmetric components


N. Pomphrey, E. Lazarus

Several strategies are being developed for equilibrium reconstruction:


- V3FIT – reconstruction code based on VMEC (cannot represent islands)
- PIES – 3D equilibrium with islands
- 3-D external flux fit (e.g. filament code), to find boundary shape and characteristics

# NCSX Assembly is Done in Stages


---




Assemble 3 coils  
for half field period  
**Start in Dec-Jan**




Install 3-coil set  
over vacuum  
vessel sector



Connect 2nd 3-coil  
set over vacuum  
vessel sector



Add ports & TF  
coils to complete  
a field period





Connect 3 field periods

Require coil current center  
accurate to  $\pm 1.5$  mm

# Requirements on Inter-coil Hardware (Fasteners, Shims) Are Challenging


- Handle complex structural loads without slippage or excessive deflections
- Position coils accurately ( $\pm 1$  mm) within the array
- Provide insulation to break up long-lived eddy currents ( $\tau < 30$  ms)



## Solutions

- Outboard: bolts with enhanced-friction shims
- Inboard, within each field period: welded shear plates, compression shim
- Inboard, between field periods: compression shims

# Modular Coil Interface Development



## Welded Interface Development Trials

- Permeability OK
- Dimensional stability controlled by:
  - design configuration
  - low-distortion weld procedures (e.g., MIG welding, rapid quench)\*



*\*Acknowledgement to W 7-X and CERN colleagues for valuable advice.*

## Enhanced-Friction Coatings

- Alumina coatings tested under load at cryogenic temperature
- Friction coefficient 0.67 exceeds requirements by ~50%
- Required friction maintained in life tests (130,000 cycles)

# Trim Coils Will Be Designed to Reduce Field Errors

- Initial design: rectangular coils between modular and TF coils
- Monte-Carlo analysis of the assembly indicates these coils can correct residual low-order ( $n = 1, 2, 3$ ) resonant errors
- Only moderate currents ( $< 20$  kA-turns) required



# NCSX Schedule

FY-08	FY-09	FY-10	FY-11	FY-12	FY-13	FY-14	FY-15
Fabrication Project Phase 1 & 2 Equipment				1	2	3	4
			1st Plasma	△			
			Phase 3 Equipment		Full field, more diags.		
1st plasma scheduled for Dec. 2011				Full PFCs & divertor			

1. Stellarator acceptance testing and first plasma (ends fabrication project)
2. Magnetic configuration studies: electron-beam mapping studies (2012)
3. Initial heating experiment (2013)
  - 3-MW NBI; ECH?
  - $B \geq 1.2$  T
  - partial PFC coverage
  - initial diagnostics, magnetics, profiles ( $n_e$ ,  $T_e$ ,  $T_i$ ,  $v_\phi$ ,  $P_{rad}$ ) and SOL
4. Initial high-beta experiments (2015)
  - 6-MW heating, NBI & ECH
  - $B = 2$ T; divertor and full PFC coverage
  - improved diagnostics

# Campaigns in FYs 2013 and 2015 will Investigate Critical Issues

---

- **FY 2013:** Study effect of quasi-axisymmetric shaping and effective ripple on confinement and rotation damping
  - resilience to disruptions from MHD instabilities, density limits
  - initial comparisons between observed and calculated MHD stability thresholds
- **FY 2015 with 6 MW, 2 T operation will determine**
  - $\beta$ -limits and limiting mechanisms
  - safe operating area against disruptions
  - local transport properties; impurity transport
  - fast ion transport due to effective ripple. Alfvénic-mode stability
  - initial divertor effectiveness; scrape-off layer characteristics

# NCSX Program Status

---

- A series of government reviews of NCSX is in progress due to large cost and schedule increases
  - Review of cost and schedule estimates (Aug.)
  - Compact stellarator science: benefits and issues (Sept.)
  - NCSX design and construction within tolerances (Oct.)
- DOE decision on future of NCSX is expected in November
- ***Thanks to our stellarator colleagues who have contributed to these reviews***

# Summary

---

- Component production is progressing well
  - vacuum vessel manufacture complete; component installation in progress
  - modular coils nearly complete
  - TF coil deliveries have started
- NCSX construction to date meets technical requirements
- Trim coils and modular coil interfaces are in design
- Schedule has been delayed: first plasma Dec. 2011
- Detailed planning of experimental campaigns has started